

## FireSmart Assessment Work Hours Estimate Form

Please note CRI only provides funding for FireSmart activities on residential property or homes that are outlined in below table.

**Table 1 – Work hours estimate and associated costs for eligible FireSmart activities**

Eligible FireSmart Activity		Estimated Hours	Cost Per Hour	Total Cost
<b>Home</b>				
Roofing	Installation of Class A UL/ASTM fire rated roofing (e.g. Metal, clay tile or asphalt shingles)		\$32.00	
	Installation of non-combustible gutters		\$32.00	
	Removal of needles, leaves and other combustible materials (e.g. overhanging branches)		\$32.00	
	Installation of closed eaves and vents with 3 mm (1/8”) screening or ASTM ember resistant rated vents		\$32.00	
Siding	Installation of ignition resistant (fibre cement board, log) or non-combustible (stucco, metals, brick/stone)		\$32.00	
	Correction of all gaps, cracks, missing siding or holes where embers could accumulate, lodge or penetrate		\$32.00	
	Create 15 cm ground-to-siding non-combustible clearance		\$32.00	
Windows and doors	Installation of tempered glass in all doors and windows		\$32.00	
	Installation of multi pane glass small/medium and treated in all windows and doors		\$32.00	
	Correction of gaps in doors (including garage doors) where embers could accumulate, lodge or penetrate		\$32.00	
Balcony, deck, porch or open foundation	Ensure that there are no gaps or cracks where embers could accumulate, lodge or penetrate		\$32.00	
	Removal of combustible debris under balcony, deck, porch or open foundation		\$32.00	
	Deck is constructed out of heavy timbre, non-combustible or fire-rated construction with non-combustible surface		\$32.00	

<b>Yard / Immediate Zone (0 to 1.5 metres from Home)</b>				
	Replace combustible surfaces with non-combustible surfaces		\$32.00	
	Remove combustible debris, materials, fences, or plants		\$32.00	
<b>Yard / Intermediate Zone (1.5-10 metres or 5-30 feet)</b>				
Woodpiles	Relocate woodpiles more than 10 metres from home		\$32.00	
Unmitigated outbuildings	Relocate outbuildings more than 10 metres (50 feet) from home		\$32.00	
Trees	Replacement or removal of mixed wood and/or conifer species		\$32.00	
Surface vegetation	Ensure a well-maintained lawn (10 cm or shorter, low flammability, low growing discontinuous plants)		\$32.00	
	Removal of flammable plants, continuous plants or tall growing plants		\$32.00	
	Removal of twigs, branches, logs and accumulations of tree needles or leaves and other combustible materials		\$32.00	
<b>Yard / Extended Zone (10-30 metres or 30-100 feet)</b>				
Forest	Planting of healthy and properly spaced deciduous		\$32.00	
	Replacement or thinning of mixed wood (both deciduous and conifer)		\$32.00	
	Creation of separated and thinned conifers (if present)		\$32.00	
Surface vegetation	Removal of surface vegetation within 10-30 metres		\$32.00	
	Removal or proper spacing of flammable shrubs within 10-30 metres		\$32.00	
	Removal of low tree branches within 2 metres of the ground		\$32.00	
<b>Total</b>				

*The cost per hour is based on the FireSmart Canada hourly volunteer compensation rate. Please note that rebates are limited to 50% of the total cost of the eligible activities and no more than \$1,000 per property.*

*FireSmart, Intelli-feu and other associated Marks are trademarks of the Canadian Interagency Forest Fire Centre.*